ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ -20-

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

82) ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ Technical Manager KRIDL ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 26-2-14 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 30-6-14 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 34 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

7/21/7

83) ಕ.ಲ.ಪ್ರ [illegible]

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಇವರು ಸಲ್ಲಿಸಿರುವ ಪ್ರಸ್ತಾವನೆಯಲ್ಲಿ ತಿಳಿಸಿರುವಂತೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಒಟ್ಟು 34 ದಿನಗಳ ವಿಳಂಬಕ್ಕೆ ರೂ 1000/- ರಂತೆ ದಂಡ ವಿಧಿಸಲು ಆದೇಶಿಸಿದೆ.

21/7/14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

CE(02)

85) ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

EXTENSION OF TIME

Name of the Work:	Drilling of borewells, Providing pump motor and servicing at Kalasthinagara in Dasrahalli W.No.15
Job No:	015-14-000001
Work order No:	303/26.02.2014
BR No:	326/16.07.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

28/8/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike